

**GOVERNMENT OF TELANGANA
ABSTRACT**

Panchayat Raj & Rural Development Department – LWEP-100-249 – Badradri Kothagudem District – Package No.12 (consisting of 4 works in Gundala Mandal of Bhadradi-Kothagudem District, TS03XI 31, TS03XI 108, TS03XI 109 & TS03XI-33) - Extension of Agreement Time upto 31.03.2020 without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.Rt.No. 607

**Dated: 26-11-2019
Read:-**

From the CE, PR, (PMGYS), Lr.No.AEE/DEE2/PMGYS-XI/ Package No.12/KMM/2019,
dated:21.08.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.03.2020, total delay of (348) days in respect of the work "Packge-12 (4 works in Gundala Mandal of Bhadradi-Kothagudem District, TS03XI 31, TS03XI 108, TS03XI 109 & TS03XI-33)" without imposing any penalty, as the delay is not attributed to the contractor due to pending forest clearance.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT**

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER